

101	110	25 pr cable to MDF
111	120	
121	125	
131	140	20 pr cable to OP1 in new office
141	150	
151	160	20 pr cable to OP2 in shop office
161	170	
171	176	12 wire cable to sockets in shop
181	190	20 pr cable to OP3 in booking office
191	200	

<b>Norchard - Main Overlay Point (MOP)</b>		
<b>DFR bt005a</b>		
ISSUE A	18/03/2013	Opening Issue
<i>Dean Forest Railway</i>		
		